

CONSTRUCTION UPDATE

December 2005

Due to weather conditions and utility conflicts in November, crews have experienced some delays in progress of the project. This month:

- The contractor will complete storm drainage on the west side of 15th Avenue NE. Inspection and approvals will occur this month on the underground utilities for Seattle City Light (SCL) and once completed, SCL will begin installing its wiring. Comcast will complete their cable installation. Qwest will begin installation of their wiring.
- Crews will continue to install new sidewalks along both the east and west side of 15th Avenue NE. Sidewalks will be completed along the east side of 15th Avenue NE this month. Spot locations will not have sidewalk/curb/gutter constructed until above ground utilities are removed.

The City will continue to host one-hour question and answer sessions for the local businesses all this month at the North City Construction Office. This is an excellent opportunity to ask questions, discuss issues, and learn more about construction. Meetings are scheduled every Thursday at 2:00 p.m.

Full-time traffic control personnel are on site to help move traffic through the construction sites and to help with pedestrian access during construction.

CONSTRUCTION SCHEDULE:

Complete underground construction: November 2005 Install new utility wiring: December 2005 – February 2006 Install signal/light poles: December 2005-March 2006 Complete sidewalks (except spot work): January 2006 Remove above ground utilities: February/March 2006 Asphalt overlay on 15th Avenue NE: April 2006 Project completion: May 2006

CONTACT INFORMATION

Construction Office 17711 15th Ave. NE

John Vicente Shoreline Capital Projects Manager (206) 546-8903

Steve Miller, KBA, Construction Inspector (206) 367-1373

North City Info Line (206) 533-2280

Shoreline 24-Hour Customer Response Team (206) 546-1700

Project Web Site: www.cityofshoreline.com/ cityhall/projects/northcity

Project Email: northcity@ci.shoreline.wa.us