

Memorandum

| DATE: | September 4, 2019 |
|-------|---|
| TO: | Ronald Wastewater District (RWD) Board of Commissioners |
| FROM: | Jesse Peterson, Wastewater Manager |
| RE: | Maintenance Report – August 2019 |
| CC: | Lance Newkirk, Utility and Operations Manager |

Summary

This report provides a recap of the maintenance, operations and permitting activities for August 2019.

| Task | Unit of Measure | Monthly Target | Annual Target | Month (AUG) | YTD |
|-------------------------|--------------------|-------------------|------------------|----------------|---------|
| CCTV Inspections | Linear feet | 7,000 | 84,000 | 5,736 | 69,893 |
| Pipeline Cleaning | Linear feet | 23,000 | 276,000 | 38,592 | 219,969 |
| FOG Inspection | Each | 31 | 372 | 48 | 331 |
| Generator Operations | Each | 8 | 96 | 8 | 64 |
| Grinder Pump Inspection | Each | Triannual | 63 | 0 | 42 |
| Wet Well | Each | Triannual | 45 | 0 | 30 |
| Lift Station Inspection | Each | 65 | 780 | 65 | 520 |
| Manholes Inspection | Each | 200 | 2,400 | 177 | 690 |
| Permits Issued | Each | 15 | 180 | 35 | 279 |
| Utility Locates | Each | 175 | 2,100 | 386 | 2,902 |

Maintenance and Operations

Additional detail describing the maintenance and operational activities is provided below.

CCTV Inspection

• 5,736 linear feet in grid area E1

Pipeline Cleaning

• Main –38,592 linear feet in grid areas I3, I2, I1 and various problematic areas

FOG

• 48 inspections were completed - see Attachment A (FOG report) for additional detail

Generators

• 8 stationary generators exercised under load

Grinder Pump/Wet Well

• No reportable work activity this period

Manholes

• 177 manholes inspected in areas I3, I2, I1 and J6 which contains manholes in easement areas that must be located and/or uncovered

Lift Stations and Grinder Pumps

• Lift Station #11 received electrical repairs to the motor controller relay/overload relay

Permits Issued

| Туре | Single Family | Commercial | Month (AUG) | YTD |
|------------------------|------------------|------------|----------------|-----|
| New Connection | 5 | 1 | 6 | 63 |
| Repair | | 20 | 20 | 120 |
| Cap Off | 7 | 1 | 8 | 89 |
| Coring | | | | |
| Discharge | | 1 | 1 | 5 |
| Dry Line | | | | 1 |
| Developer Extension | | | | 1 |
| Total: | 12 | 23 | 35 | 279 |
| | | - | | |
| Final Inspections | 44 | 2 | 46 | 208 |

Planning and Permitting

Utility locates

• 386 locates accomplished this month

Other

Administration

• Prepared an August Pump Run Time and Flow Report – see Attachment B

Facilities/Fleet/Equipment

- Staff attended a Vactor 2100 sewer cleaner truck demo
- Lift Station #6 and #15 were painted/detailed See Attachment D
- CCTV transport reel repair parts are on order

Emergencies/Call-outs

• 1 standby staff call-out - see Attachment C

Customer Service

• No reportable work activity this period

Personnel

• No reportable work activity this period

| Category | Month (AUG) | YTD |
|-----------------------------------|----------------|---------|
| Administrative | 22 | 582.75 |
| CCTV Inspection | 74 | 897 |
| Facility/Equipment/Fleet Mgt. | 100 | 704 |
| Fats, Oil and Grease (FOG) | 24 | 253 |
| Manholes | 42 | 405.5 |
| Pipeline (Main) | 126.5 | 1111.75 |
| Pipeline (Side Sewer) | 15.5 | 99.5 |
| LS/Grinder Pumps | 197 | 1166 |
| Utility Locates | 119.25 | 1093 |
| Standby | 618 | 6216.5 |
| Callback | 6 | 65 |
| Overtime | 3 | 73.25 |
| Holiday Vacation Sick Bereavement | | |
| Personal\Other | 95.75 | 1538.75 |
| Total Hours: | 1,443 | 14,206 |

Maintenance and Operations

| Category | Month (AUG) | YTD |
|--|----------------|-------|
| Pre-application | 3 | 72 |
| Wastewater Development Review | 62 | 449 |
| Field Checks | 20 | 125 |
| Developer Extensions | 33.5 | 217.5 |
| GIS/Mapping | 21 | 265.5 |
| Customer Service | 39 | 388 |
| Administration | 14.5 | 317 |
| Inspections | 55 | 428 |
| Overtime | 0 | 7 |
| Holiday\ Vacation\ Sick\Bereavement\ Personal\Other | 24 | 372 |
| Total Hours: | 272 | 2,641 |

PLANNING AND PERMITTING


Look Ahead

• Continue to refine monthly Maintenance Report

ATTACHMENT A


City of Shoreline Fog Program Report Aug-19

| Day | Inspections | New Account | Notice of Defect (Install Reg'd) | 1st Violation | 2nd Violation (\$250.00) | In Compliance |
|-------|--------------------|----------------|---|------------------|--------------------------------|------------------|
| 1 | | | | | (+=====) | |
| 2 | | | | | | |
| 3 | The second state | | | | | |
| 4 | No - Contractor | | | | | |
| 5 | | | | | | |
| 6 | | | 1 | | | |
| 7 | | | | | | |
| 8 | | | | | | |
| 9 | | | | | | |
| 10 | Street Further | | | | | |
| 11 | Street Stones | | | | | |
| 12 | | | | | | |
| 13 | | | | | | |
| 14 | | | | | | |
| 15 | | | | | | |
| 16 | | | | | | |
| 17 | | | | | | |
| 18 | Salt - Good Core | | | | | |
| 19 | 6 | | | 1 | | 5 |
| 20 | 9 | | | 2 | | 7 |
| 21 | 10 | | | | | 10 |
| 22 | 9 | | | | | 9 |
| 23 | 11 | 1 | | | | 10 |
| 24 | a Carlo and a star | | | | | |
| 25 | The second | | | | | |
| 26 | | | | | | |
| 27 | | | | | | |
| 28 | 3 | | | | | 3 |
| 29 | | | | | | |
| 30 | | | | | | |
| 31 | 1 2 3 3 - 3 2 | | | | | |
| TOTAL | 48 | 1 | 0 | 3 | 0 | 44 |



ATTACHMENT B

2019 Monthly Pump Station Flow and Rainfall Data



ATTACHMENT C

| SHORELINE | WORK ORDER | City of Shoreline, WA 17500 Midvale Ave N Shoreline, WA 98133 |
|-----------|------------|---|
|-----------|------------|---|

General:

| - WO No: | -WO CATEGORY: | -WO PRIORITY: | -SR No.: | -SR DESCRIPTION: | | |
|---|---------------|---------------|----------|------------------|--|--|
| 31170 | REACTIVE | Medium | | | | |
| | | | | | | |
| | | | | | | |
| -SUBMITTED TO: TBD, TBD -STATUS: CLOSED | | | | | | |
| -WO DESCRIPTION: SCADA ALARM | | | | | | |
| | | | | | | |

Location:

| GENERAL LOCATION: 19101 17th Ave NW |
|-------------------------------------|
| ADDRESS: 19101 17th Ave NW |

Information and Status:

| -WO REQUESTED BY: | -SUPERVISOR: PETERSON, JESSE | | |
|--|--|--|--|
| -PROJECTED START DATE: 8/13/2019 6:00:00 PM | -PROJECTED FINISH DATE: 8/13/2019 7:00:00 PM | | |
| -ACTUAL START DATE: | -ACTUAL FINISH DATE: 8/13/2019 7:00:00 PM | | |
| -WO INSTRUCTIONS: Taylor Rogers received an after ho | urs SCADA alarm and visited the site | | |
| -WO COMMENTS: | | | |

Completion:

| WO CLOSED BY: PETERSON, JESSE | -WORK COMPLETED BY: ROGERS, TAYLOR |
|---------------------------------------|------------------------------------|
| DATE WO CLOSED: 8/15/2019 10:32:38 AM | |

ATTACHMENT D

