



AURORA CORRIDOR

CONTACT INFORMATION

Construction Office
15526 Aurora Ave. N.

Doug Grant
Harris & Associates
Construction Manager
(206) 306-0355

Maggie Brown
Capital Projects Manager
(206) 546-1921

Aurora Info Line
(206) 546-5680

**Shoreline 24-Hour
Customer Response
Team**
(206) 546-1700

Project Web Site:
www.shorelineaurora.com

Project Email:
aurora@ci.shoreline.wa.us

Aurora Corridor Project

N. 145th – N. 165th Streets

CONSTRUCTION UPDATE

Week of September 12 – 16, 2005

Crews will continue installing pipe for the new storm drainage system this week, moving east along N. 155th Street. The storm drainage installation work on Westminster Way is complete, but construction staging will be ongoing in this area. To avoid possible congestion, motorists and pedestrians are encouraged to use N. 155th Street instead of Westminster Way.

Crews will be excavating trenches for the new 12-inch water main to be installed along the west side of Aurora between N. 145th and N. 155th Streets as well as the north side of N. 155th Street. **Excavations for trenches crossing Aurora at the intersections will be done at night to avoid causing major traffic delays. This night work will be done intermittently over the next three weeks beginning September 12.**

Puget Sound Energy's contractor continues work on relocating and upgrading gas lines between N. 145th and N. 155th Streets on the west side of Aurora.

Police officers will be on site to help with traffic control and safety in the construction area. Please drive carefully and observe the temporary construction speed limit of 35 MPH.