



AURORA CORRIDOR

CONTACT INFORMATION

Construction Office
15526 Aurora Ave. N.

Doug Grant
Harris & Associates
Construction Manager
(206) 306-0355

Maggie Brown
Capital Projects Manager
(206) 546-1921

Aurora Info Line
(206) 546-5680

**Shoreline 24-Hour
Customer Response
Team**
(206) 546-1700

Project Web Site:
www.shorelineaurora.com

Project Email:
aurora@ci.shoreline.wa.us

Aurora Corridor Project

N. 145th – N. 165th Streets

CONSTRUCTION UPDATE

Week of October 10-14, 2005

This week crews will be:

- Installing new fire hydrants along the west side of Aurora between N. 145th and N. 155th Streets.
- Installing a new water main across Aurora at N. 155th Street on Wednesday, Oct. 12. Disinfecting and testing the water line will occur all week. Crews will work both day and night to minimize traffic disruptions.
- Undergrounding electrical and communications utilities along the west side of Aurora, moving north from N. 160th Street to N. 163rd Street. Crews expect to cross N. 163rd Street on Wednesday and Thursday (Oct. 12-13). Work will continue north on the west side from there.
- Installing the storm water system main line heading south from N. 155th Street along the west side of Aurora.

Construction staging continues along Westminster Way. To avoid possible congestion caused by construction staging along Westminster Way, motorists and pedestrians are encouraged to use N. 155th Street instead.

Police officers will be on site intermittently to help with traffic control and safety in the construction area. Please drive carefully and observe the temporary construction speed limit of 35 MPH.