



AURORA CORRIDOR

CONTACT INFORMATION

Construction Office
15526 Aurora Ave. N.

Harris & Associates
Construction Manager
(206) 306-0355

Maggie Brown
Capital Projects Manager
(206) 546-1921

Aurora Info Line
(206) 546-5680

Shoreline 24-Hour
Customer Response
Team
(206) 546-1700

Project Web Site:
www.shorelineaurora.com

Project Email:
aurora@ci.shoreline.wa.us

Aurora Corridor Project
N. 145th – N. 165th Streets

CONSTRUCTION UPDATE

Week of November 28- December 2, 2005

This week crews will be:

- Undergrounding electrical and communications utilities along the west side of Aurora near N. 155th Street, crossing N. 155th Street the first part of the week then continuing south. Another crew will be excavating for installation of a large utility vault on the east side of Aurora just north of N. 155th Street.
- Installing the storm water system main line along the west side of Aurora moving north from N. 165th Street approximately 300 feet. Storm crews will continue installation of the storm branch along N. 160th Street heading towards Aurora, and should reach Aurora by the end of this week.
- Continuing the demolition of the existing bridge abutment south of N. 155th Street and excavating for soil testing for the bridge foundation in that same area.

Construction staging continues along Westminster Way. To avoid possible congestion caused by construction staging along Westminster Way, motorists and pedestrians are encouraged to use N. 155th Street instead.

Police officers will be on site to help with traffic control and safety in the construction area. Please drive carefully and observe the temporary construction speed limit of 35 MPH.