



# AURORA CORRIDOR

## CONTACT INFORMATION

**Construction Office**  
15526 Aurora Ave. N.

**Harris & Associates**  
**Construction Manager**  
(206) 306-0355

**Maggie Brown**  
**Capital Projects Manager**  
(206) 546-1921  
[mbrown@ci.shoreline.wa.us](mailto:mbrown@ci.shoreline.wa.us)

**Aurora Info Line**  
(206) 546-5680

**Shoreline 24-Hour**  
**Customer Response**  
**Team**  
(206) 546-1700

**Project Web Site:**  
[www.shorelineaurora.com](http://www.shorelineaurora.com)

**Project Email:**  
[aurora@ci.shoreline.wa.us](mailto:aurora@ci.shoreline.wa.us)

## Aurora Corridor Project

N 145<sup>th</sup> – N 165<sup>th</sup> Streets

## CONSTRUCTION UPDATE

Week of May 8 - 12, 2006

This week crews will be:

- Working on the walls supporting the bridge ramps.
- Continuing the temporary supporting framework for the bridge girders for the Aurora Bridge.
- Continuing roadway excavation and spreading base course in preparation for paving. Crews will continue curb, gutter, driveway and sidewalk work which is moving south from N 165<sup>th</sup> Street. There will be intermittent closures of the southbound lane after 9:00 a.m. Crews will also be pouring colored concrete crosswalks.
- Continuing asphalt paving from N 155<sup>th</sup> Street to N 166<sup>th</sup> Street.
- Performing temporary striping work Tuesday night, then shifting traffic to the west side of Aurora Avenue from N 155<sup>th</sup> Street to N 166<sup>th</sup> Street.
- Continuing preparations for installation of Aurora Bridge girders on May 19.

**Aurora Avenue will be closed between N 155<sup>th</sup> Street and N 160<sup>th</sup> Street from approximately 7 p.m. Friday, May 19 to 6 a.m. Saturday, May 20. The contractor will be placing the girders for the Interurban Trail Bridge over Aurora that night. Detours will be in place and police will be on site to keep people out of the construction area.**

Police officers will be on site to help with traffic control and safety in the construction area. Please drive carefully and observe the advisory construction speed limit of 35 MPH.