



AURORA CORRIDOR

CONTACT INFORMATION

Construction Office
15526 Aurora Ave. N.

Doug Grant
Harris & Associates
Construction Manager
(206) 306-0355

Maggie Brown
Capital Projects Manager
(206) 546-1921

Aurora Info Line
(206) 546-5680

Shoreline 24-Hour
Customer Response
Team
(206) 546-1700

Project Web Site:
www.shorelineaurora.com

Project Email:
aurora@ci.shoreline.wa.us

Aurora Corridor Project

N. 145th – N. 165th Streets

CONSTRUCTION UPDATE

Week of September 26 – 30, 2005

This week crews will be:

- Installing the storm water system along the west side of Aurora at N. 155th Street and moving south. Expect intermittent lane closures eastbound on N. 155th Street.
- Undergrounding electrical and communications utilities along the west side of Aurora, crossing N. 160th Street and moving north to N. 163rd Street.
- Excavating trenches for the new 12-inch water main to be installed along the west side of Aurora between N. 145th and N. 155th Streets.

Puget Sound Energy's contractor continues work on relocating and upgrading gas lines along the west side of Aurora between N. 145th and N. 155th Streets.

Construction staging continues along Westminster Way. To avoid possible congestion caused by construction staging along Westminster Way, motorists and pedestrians are encouraged to use N. 155th Street instead.

Police officers will be on site to help with traffic control and safety in the construction area. Please drive carefully and observe the temporary construction speed limit of 35 MPH.