



CONSTRUCTION UPDATE

CONTACT INFORMATION

Construction Office
17711 15th Ave. NE

John Vicente
Shoreline Capital
Projects Manager
(206) 546-8903

Steve Miller, KBA,
Construction Inspector
(206) 367-1373

North City Info Line
(206) 533-2280

Shoreline 24-Hour
Customer Response
Team
(206) 546-1700

Project Web Site:
[www.cityofshoreline.com/
cityhall/projects/northcity](http://www.cityofshoreline.com/cityhall/projects/northcity)

Project Email:
northcity@ci.shoreline.wa.us

November 2005

This month:

- Due to weather and existing utility conflicts, crews will complete service connections for utilities and storm drainage on the west side of 15th Avenue NE this month. This will complete the construction of the underground utilities and once it's done, the utility companies will begin installing their respective wiring.
- Crews will begin installing new concrete sidewalks and driveways will be installed along the east side of 15th Avenue NE. Curbs, gutters and driveways will be installed along the west side of 15th Avenue NE. Spot locations will not have sidewalk/curb/gutter constructed until existing utility/signal poles are removed.

The City will continue to host one-hour question and answer sessions for the local businesses all this month at local businesses within the North City Business District. This is an excellent opportunity to ask questions, discuss issues, and learn more about construction. Meetings are scheduled every Thursday at 2:00 p.m.

Full-time traffic control personnel are on site to help move traffic through the construction sites and to help with pedestrian access during construction.

CONSTRUCTION SCHEDULE:

Complete underground construction: November 2005
Install new utility wiring: December 2005 – February 2006
Install signal/light poles: December 2005-March 2006
Complete sidewalks (except spot work): December 2005
Remove above ground utilities: February/March 2006
Asphalt overlay on 15th Avenue NE: April 2006
Project completion: May 2006