



AURORA CORRIDOR

CONTACT INFORMATION

Construction Office
15526 Aurora Ave. N.
(206) 306-0355

Aurora Info Line
(206) 546-5680

Capital Projects Manager
Maggie Brown
(206) 546-1921
mbrown@ci.shoreline.wa.us

**Shoreline 24-Hour Customer
Response Team**
(206) 546-1700

Project Web Site:
www.shorelineaurora.com

Project Email:
aurora@ci.shoreline.wa.us

N 145th – N 165th Streets

CONSTRUCTION UPDATE

October 2 - 6, 2006

Here is what you can expect on Aurora Avenue:

- More paving, which will often require two-lane closures on the side where work is being performed. Expect long delays and interrupted access to businesses. Crews will work continuously during the day on Aurora Avenue as long as it isn't raining and will pave side streets during rainy weather. The goal is to have all paving done by October 10. The overlay of N 155th Street (east and west of Aurora Avenue) is currently scheduled for Wednesday, October 4.
- N 160th Street east of Aurora Avenue is closed for repairs for approximately one more week.
- Sealing of the concrete facing on the retaining wall near Parkwood Plaza.

Special notes:

- Since removing utility poles is one of the last steps of construction, you will see poles in the middle of asphalt paving and located where sidewalks will eventually be. Once the poles are removed, the asphalt for the road will be patched and final sections of sidewalk will be poured.
- Looking ahead, the plan is to install the top structure of the Aurora Avenue bridge by the end of October and the barrier structure for the N 155th Street bridge before Thanksgiving.